

# Hallsville School District Bid Schedule

Line	Task Number	Activity Name	Duration	Start	Finish	11 20 31 9 18 30 9 20 30 11 20 31 10 22 3 14 27 5 17 27 8 19 30 8 20 30 12 24 2 11 24 4 14 26 5 17 27 7 20 1 13 27 5 16 25 5 14 23 5 14 25 3 12 23 2 13 22 31 11 20 1																													
						2022										2023										2024									
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
1	D00	Design	145d	06/20/22 A	01/13/23																														
2	D0001	Programming	19d	06/20/22 A	07/18/22 A																														
3	D70	Schematic Design	20d	07/19/22 A	08/15/22 A																														
4	D80	Design Development	52d	08/16/22 A	10/27/22 A	Design Development																													
5	D90	Construction Documents	53d	10/28/22 A	01/13/23	Construction Documents																													
6	Pre00	Preconstruction	155d	07/19/22 A	02/28/23																														
7	Pre0000	Program Budget	15d	07/19/22 A	08/08/22 A																														
8	Pre0020	DD Estimate	14d	11/10/22 A	11/30/22	DD Estimate																													
9	Pre0030	GMP Estimate	15d	01/16/23	02/03/23	GMP Estimate																													
10	Pre0080	MS Bid Package #2 (Solicit, Review, Recommend, Award)	30d	01/24/23	02/28/23	MS Bid Package #2 (Solicit, Review, Recommend, Award)																													
11	Pre2290	Track Bid Package #2 (Solicit, Review, Recommend, Award)	30d	01/24/23	02/28/23	Track Bid Package #2 (Solicit, Review, Recommend, Award)																													
12	Pre0090	Permits	30d	01/24/23	02/28/23	Permits																													
13	Pre0110	Early Bid Package #1 - Structural Precast (Solicit, Review, Recommend, Award)	22d	11/21/22 A	12/21/22	Early Bid Package #1 - Structural Precast (Solicit, Review, Recommend, Award)																													
14	P00	Procurement	206d	12/21/22	11/01/23																														
15	P10	Critical Submittals	10d	12/21/22	01/05/23	Critical Submittals																													
16	P20	Submittals	10d	03/01/23	03/14/23	Submittals																													
17	P30	Structural Steel	90d	03/16/23	08/01/23	Structural Steel																													
18	P40	Precast	160d	01/06/23	09/06/23	Precast																													
19	P50	Metal Studs	40d	03/16/23	05/16/23	Metal Studs																													
20	P60	Roofing	120d	03/16/23	09/15/23	Roofing																													
21	P70	Brick	80d	03/16/23	07/17/23	Brick																													
22	P80	Doors	110d	03/16/23	08/31/23	Doors																													
23	P90	Millwork	70d	03/16/23	06/30/23	Millwork																													
24	P100	Fire Protection	70d	03/16/23	06/30/23	Fire Protection																													
25	P110	Plumbing systems	60d	03/16/23	06/15/23	Plumbing systems																													
26	P120	HVAC systems	150d	03/16/23	11/01/23	HVAC systems																													
27	P130	Electrical systems	150d	03/16/23	11/01/23	Electrical systems																													
28	P140	Site Utilities	50d	03/16/23	05/31/23	Site Utilities																													
29	P0141	Turf	120d	03/16/23	09/15/23	Turf																													
30	P0151	Track Rubber	60d	03/16/23	06/15/23	Track Rubber																													
31	9000	Construction	282d	04/03/23	05/31/24																														
32	P1000	MS Addition	273d	04/17/23	05/31/24																														
33	1000	Mobilize on Site	5d	04/17/23 *	04/24/23	Mobilize on Site																													

