

Berryhill YEAR 22 E-Rate Category 2 Project Q & A

Oct. 11th, 12:00pm Walkthrough:

- **Q:** Is our district 1-1
A: Yes, at the High School. 8th grade down has enough devices to be 1-1 if we ever go distance learning, but those devices are kept in carts inside each classroom for student use at school.
- **Q:** Is there any part of the project that will be replacing ALL of the existing technology?
A: No. Both the access points and the battery backups needed for this project are only a portion of what the district has. We will still be using old equipment as well.
- **Q:** How many students/faculty does the district have?
A: About 1130 students and approximately 115 staff
- **Q:** How many devices are connected to the firewall @ once?
A: I am not sure, please submit that question online.
- **Q:** Who is your internet provider and what is your bandwidth?
A: OneNet is our provider and we currently run 500GB at each of the two sites. However, we are planning to upgrade to 1 GB at each site next school year.
- **Q:** Are the UPS floor or wall mounted and are they 2 or 4 post?
A: Floor mounted and 2 post.
- **Q:** Will the cable runs need to go through any concrete walls or other surfaces?
A: No, they run through the drop ceilings, so just through those foam tiles. Any that do cross through concrete walls will already have holes or passageways cut out for the cables to run through.
- **Q:** Do we have a map of cable runs across the district?
A: Not that I am aware of. Please submit that question online and I will try to find one.
- **Q:** Will we need a lift for install of any of the APs?
A: No. The tallest ceiling can be reached with a tall ladder. None are being installed in the gyms or fieldhouses.